



68 PORTAGE LAKES DRIVE  
COVENTRY TOWNSHIP, OH 44319

330-644-0785

## COVENTRY-AKRON JEDD

Joint Economic Development District



SHAMMAS MALIK, MAYOR  
166 S. HIGH STREET, RM 400  
AKRON, OHIO 44308

330-375-2696

### Re: Portage Lakes Water Main Extension Update 10/18/2024

Dear Property Owner,

We are pleased to announce that construction of the Portage Lakes Water Main Extension begins on November 4<sup>th</sup>, 2024, with our contractor, **Wingfoot Rental & Development Company**. Though we have already completed the water crossing on S. Turkeyfoot Road, this date marks the beginning of water main installation and water service installations.

In the attached Project Schedule, you will see a list of streets followed by when water main installation, water service installation, and restoration will occur. These dates are approximate and are subject to change throughout the course of the project. We will continue to update residents on the evolving construction schedule through bulletins, door hangers, and a website currently in the works with Coventry Township.

As we approach construction start for each street, expect to see door tags from our Contractor (highlighted above) with instructions on specific dates for your home's service if you have signed up for one. You may also receive email reminders from me if you provided me your contact information. We will work with each homeowner to minimize disruption and schedule effectively.

As mentioned previously, no amount of public improvement comes without a degree of inconvenience. Road closures will occur in accordance with the construction schedule, but access will be maintained through keeping one lane open, providing detours, and other measures. Notice will be given ahead of any road closure or disruption. Access to your homes will be maintained throughout the project. For particularly challenging streets, alternative parking and trash pickup will be coordinated.

As a final note, if you are still interested in receiving a water service but have not signed up, or you are a new homeowner in the area, please do not hesitate to reach out to me.

For all questions and inquiries, please email me at [ETHompson@akronohio.gov](mailto:ETHompson@akronohio.gov), or if an urgent matter, call at (330) 375-2795. The contact information for your specific home's service installation date will be found on a subsequent door tag by our Contractor.

Sincerely:

Emmaline Thompson  
Project Manager

# Portage Lakes Water Line Extension

## Proposed General Schedule

City of Akron Water Supply Bureau

S Turkeyfoot Rd			W Rhine		
Work	Start Date	End Date	Work	Start Date	End Date
Mainline Installation	5-Nov-24	4-Dec-24	Mainline Installation	19-Dec-24	27-Dec-24
Services Installation	12-Dec-24	18-Dec-24	Services Installation	30-Dec-24	10-Jan-25
Restoration	19-Dec-24	27-Jun-24	Restoration	13-Jan-25	29-May-25
Wrico St			W Pace Ave		
Work	Start Date	End Date	Work	Start Date	End Date
Mainline Installation	29-Nov-24	10-Dec-24	Mainline Installation	24-Dec-24	1-Jan-25
Services Installation	11-Dec-24	24-Dec-24	Services Installation	2-Jan-25	15-Jan-25
Restoration	24-Dec-24	30-May-25	Restoration	16-Jan-25	29-May-25
Edgepark Dr			W Olden Ave		
Work	Start Date	End Date	Work	Start Date	End Date
Mainline Installation	5-Dec-24	18-Dec-24	Mainline Installation	27-Dec-24	6-Jan-25
Services Installation	19-Dec-24	1-Jan-25	Services Installation	7-Jan-25	20-Jan-25
Restoration	2-Jan-25	30-May-24	Restoration	14-Jan-25	29-May-25
W Willowview Dr			Cargo Ave		
Work	Start Date	End Date	Work	Start Date	End Date
Mainline Installation	13-Dec-24	20-Dec-24	Mainline Installation	1-Jan-25	9-Jan-25
Services Installation	23-Dec-24	3-Jan-25	Services Installation	10-Jan-25	23-Jan-25
Restoration	6-Jan-25	30-May-25	Restoration	24-Jan-25	23-May-25
Dot Ct			Snow Ave		
Work	Start Date	End Date	Work	Start Date	End Date
Mainline Installation	17-Dec-24	20-Dec-24	Mainline Installation	6-Jan-25	14-Jan-25
Services Installation	25-Dec-24	7-Jan-25	Services Installation	15-Jan-25	28-Jan-25
Restoration	8-Jan-25	30-May-25	Restoration	29-Jan-25	29-May-25

## Portage Lakes Water Line Extension

### Proposed General Schedule

City of Akron Water Supply Bureau

Dorwil Dr			Hummel Dr		
Work	Start Date	End Date	Work	Start Date	End Date
Mainline Installation	9-Jan-25	30-Jan-25	Mainline Installation	21-Feb-25	28-Feb-25
Services Installation	31-Jan-25	13-Feb-25	Services Installation	3-Mar-25	14-Mar-25
Restoration	14-Feb-25	29-May-25	Restoration	17-Mar-25	29-May-25
Dorwil Ct			Heath Dr		
Work	Start Date	End Date	Work	Start Date	End Date
Mainline Installation	27-Jan-25	4-Feb-25	Mainline Installation	25-Feb-25	5-Mar-25
Services Installation	5-Feb-25	18-Feb-25	Services Installation	6-May-25	19-May-25
Restoration	19-Feb-25	29-May-25	Restoration	20-May-25	29-May-25
Peninsula Dr			E Pace Ave		
Work	Start Date	End Date	Work	Start Date	End Date
Mainline Installation	30-Jan-25	10-Feb-25	Mainline Installation	28-Feb-25	20-Mar-25
Services Installation	11-Feb-25	24-Feb-25	Services Installation	21-Mar-25	3-Apr-25
Restoration	25-Feb-25	29-May-25	Restoration	4-Apr-25	29-May-25
Peninsula Dr (N Dorwil)			Boat Dr		
Work	Start Date	End Date	Work	Start Date	End Date
Mainline Installation	5-Feb-25	17-Feb-25	Mainline Installation	17-Mar-25	26-Mar-25
Services Installation	18-Feb-25	3-May-25	Services Installation	27-Mar-25	9-Apr-25
Restoration	4-Mar-25	29-May-25	Restoration	10-Apr-25	29-May-25
E Willowview Dr			Rhine Ct		
Work	Start Date	End Date	Work	Start Date	End Date
Mainline Installation	12-Feb-25	26-Feb-25	Mainline Installation	21-May-25	2-Apr-25
Services Installation	27-Feb-25	12-Mar-25	Services Installation	3-Apr-25	16-Apr-25
Restoration	13-Mar-25	29-May-25	Restoration	17-Apr-25	29-May-25

## Portage Lakes Water Line Extension

### Proposed General Schedule

City of Akron Water Supply Bureau

Flynn Ave			Portage Point Blvd		
Work	Start Date	End Date	Work	Start Date	End Date
Mainline Installation	28-Mar-25	9-Apr-25	Mainline Installation	29-Apr-25	27-May-25
Services Installation	10-Apr-25	23-Apr-25	Services Installation	21-May-25	10-Jun-25
Restoration	24-Apr-25	29-May-25	Restoration	4-Jun-25	27-Jun-25
Arrow Ave			Fan Dr		
Work	Start Date	End Date	Work	Start Date	End Date
Mainline Installation	4-Apr-25	15-Apr-25	Mainline Installation	15-May-25	27-May-25
Services Installation	16-Apr-25	29-Apr-25	Services Installation	28-May-25	10-Jun-25
Restoration	30-Apr-25	29-May-25	Restoration	11-Jun-25	27-Jun-25
Rome Ave/Olden Ave			Ponciana Ave		
Work	Start Date	End Date	Work	Start Date	End Date
Mainline Installation	10-Apr-25	2-May-25	Mainline Installation	22-May-25	9-Jun-25
Services Installation	28-Apr-25	16-May-25	Services Installation	10-Jun-25	23-Jun-25
Restoration	12-May-25	29-May-25	Restoration	24-Jun-25	27-Jun-25
Gable Ave					
Work	Start Date	End Date			
Mainline Installation	22-Apr-25	20-May-25			
Services Installation	5-May-25	3-Jun-25			
Restoration	19-May-25	27-Jun-25			